

EQUIPMENT OVERHAUL & TEST REPORT

Job No: HY-TSD-TR-2026-0590	Date: 17/05/2026	Overall Result: PASS
------------------------------------	-------------------------	-----------------------------

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	SCRV-12	Location	LL
Equipment Name	Bar Screen -2 (Bottom motor)		
Motor Specs	14.9 kW 415 V 24.4 A		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	Stator Cleaned & Oven Dried	PASS
Winding Resistance (Ohms)	U1-U2: 0.848 Ω V1-V2: 0.832 Ω W1-W2: 0.840 Ω	PASS
Insulation Resistance (500V DC) - Phase to Ground	U-G: 439.31 MΩ V-G: 442.81 MΩ W-G: 426.30 MΩ	PASS
Insulation Resistance (500V DC) - Phase to Phase	U-V: 414.35 MΩ V-W: 420.31 MΩ W-U: 408.09 MΩ	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings - Drive End (DE)	Part No: 6208 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Bearings - Non-Drive End (NDE)	Part No: 6206 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Mechanical Seal & Leak Test	N/A (Fan Motor Drive) • Static Leak Test: N/A	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: 8.50 A L2: 8.67 A L3: 8.33 A	PASS
Bearing Temperature (°C)	DE: 48.5 °C NDE: 44.2 °C (Normal)	PASS
Vibration (mm/s RMS)	DE: 2.10 mm/s NDE: 2.21 mm/s (Good)	PASS
Rotation & Seal Check	Rotation: Correct (CW) Seal Leakage: Nil / None	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY: ENG. JITHU THOMAS	INSPECTED BY: ASWATH KUMAR HOSDURG	APPROVED BY: ABU GEROG
Signature _____ Date: 17/05/2026	Signature _____ Date: 17/05/2026	Signature _____ Date: 17/05/2026