

EQUIPMENT OVERHAUL & TEST REPORT

Job No: TR-2026-0007

Date: 18/05/2026

Overall Result: PASS

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	RCP 03	Location	ML-1
Equipment Name	Odur control recirculation pump with motor		
Motor Specs	44.7 kW 415 V 73.2 A		
Pump Specs	Model: Flygt Submersible / KSB		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	REPLACED AND TESTED OK	PASS
Winding Resistance (Ohms)	U-V: 0.121 Ω V-W: 0.119 Ω W-U: 0.120 Ω	PASS
Insulation Resistance (500V DC) - Phase to Ground	447.26 M Ω (Min standard: > 5 M Ω)	PASS
Insulation Resistance (500V DC) - Phase to Phase	489.45 M Ω (Min standard: > 5 M Ω)	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings - Drive End (DE)	Part No: 6316 C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Bearings - Non-Drive End (NDE)	Part No: 6314 C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Mechanical Seal & Leak Test	Burgmann MG1 / 45mm SiC/SiC/Viton • Static Leak Test: Pass	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: 25.50 A L2: 26.01 A L3: 24.99 A	PASS
Bearing Temperature (°C)	DE: 45.5 °C NDE: 42.2 °C (Normal)	PASS
Vibration (mm/s RMS)	DE: 1.60 mm/s NDE: 1.68 mm/s (Good)	PASS
Rotation & Seal Check	Rotation: Correct (CW) Seal Leakage: Nil / None	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY: ENG. JITHU THOMAS	INSPECTED BY: ASWATH KUMAR HOSDURG	APPROVED BY: ABU GEROG
Signature _____ Date: 18/05/2026	Signature _____ Date: 18/05/2026	Signature _____ Date: 18/05/2026