

EQUIPMENT OVERHAUL & TEST REPORT

Job No: HY-TSD-TR-2026-0588	Date: 16/05/2026	Overall Result: PASS
------------------------------------	-------------------------	-----------------------------

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	SCRV-11	Location	LL
Equipment Name	Bar Screen -1 (Bottom Motor)		
Motor Specs	2.98 kW 415 V 4.9 A		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	Stator Cleaned & Oven Dried	PASS
Winding Resistance (Ohms)	U1-U2: 0.848 Ω V1-V2: 0.832 Ω W1-W2: 0.840 Ω	PASS
Insulation Resistance (500V DC) - Phase to Ground	U-G: 464.69 MΩ V-G: 470.57 MΩ W-G: 456.77 MΩ	PASS
Insulation Resistance (500V DC) - Phase to Phase	U-V: 448.93 MΩ V-W: 463.05 MΩ W-U: 437.22 MΩ	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings - Drive End (DE)	Part No: 6208 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Bearings - Non-Drive End (NDE)	Part No: 6206 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Mechanical Seal & Leak Test	N/A (Fan Motor Drive) • Static Leak Test: N/A	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: 8.60 A L2: 8.77 A L3: 8.43 A	PASS
Bearing Temperature (°C)	DE: 48.5 °C NDE: 43.2 °C (Normal)	PASS
Vibration (mm/s RMS)	DE: 1.80 mm/s NDE: 1.89 mm/s (Good)	PASS
Rotation & Seal Check	Rotation: Correct (CW) Seal Leakage: Nil / None	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY: ENG. JITHU THOMAS	INSPECTED BY: ASWATH KUMAR HOSDURG	APPROVED BY: ABU GEROGE
Signature _____ Date: 16/05/2026	Signature _____ Date: 16/05/2026	Signature _____ Date: 16/05/2026