

EQUIPMENT OVERHAUL & TEST REPORT

Job No: **HY-TSD-TR-2026-0607**

Date: **12/05/2026**

Overall Result:

PASS

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	OCUAF-01, APF	Location	ML1
Equipment Name	Air purification fan		
Motor Specs	1.5 kW 415 V 2.5 A		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	Stator Cleaned & Oven Dried	PASS
Winding Resistance (Ohms)	U1-U2: 3.434 Ω V1-V2: 3.366 Ω W1-W2: 3.400 Ω	PASS
Insulation Resistance (500V DC) - Phase to Ground	U-G: 419.63 MΩ V-G: 423.01 MΩ W-G: 411.18 MΩ	PASS
Insulation Resistance (500V DC) - Phase to Phase	U-V: 433.17 MΩ V-W: 445.05 MΩ W-U: 422.98 MΩ	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings - Drive End (DE)	Part No: 6208 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Bearings - Non-Drive End (NDE)	Part No: 6206 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Mechanical Seal & Leak Test	N/A (Fan Motor Drive) • Static Leak Test: N/A	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: 0.80 A L2: 0.82 A L3: 0.78 A	PASS
Bearing Temperature (°C)	DE: 52.5 °C NDE: 42.2 °C (Normal)	PASS
Vibration (mm/s RMS)	DE: 1.30 mm/s NDE: 1.37 mm/s (Good)	PASS
Rotation & Seal Check	Rotation: Correct (CW) Seal Leakage: Nil / None	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY: ENG. JITHU THOMAS	INSPECTED BY: ASWATH KUMAR HOSDURG	APPROVED BY: ABU GEROGE
Signature _____ Date: 12/05/2026	Signature _____ Date: 12/05/2026	Signature _____ Date: 12/05/2026