

EQUIPMENT OVERHAUL & TEST REPORT

Job No: HY-TSD-TR-2026-0608	Date: 13/05/2026	Overall Result: PASS
------------------------------------	-------------------------	-----------------------------

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	SCRH 11-12	Location	ML1
Equipment Name	Conveyor Main stream 11-12		
Motor Specs	2 HP (1.5 kW) 415 V 2.4 A		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	Stator Cleaned & Oven Dried	PASS
Winding Resistance (Ohms)	U1-U2: 3.434 Ω V1-V2: 3.366 Ω W1-W2: 3.400 Ω	PASS
Insulation Resistance (500V DC) - Phase to Ground	U-G: 429.88 MΩ V-G: 436.36 MΩ W-G: 418.09 MΩ	PASS
Insulation Resistance (500V DC) - Phase to Phase	U-V: 416.49 MΩ V-W: 430.96 MΩ W-U: 409.14 MΩ	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings - Drive End (DE)	Part No: 6208 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Bearings - Non-Drive End (NDE)	Part No: 6206 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Mechanical Seal & Leak Test	N/A (Fan Motor Drive) • Static Leak Test: N/A	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: 0.80 A L2: 0.82 A L3: 0.78 A	PASS
Bearing Temperature (°C)	DE: 52.5 °C NDE: 46.2 °C (Normal)	PASS
Vibration (mm/s RMS)	DE: 1.80 mm/s NDE: 1.89 mm/s (Good)	PASS
Rotation & Seal Check	Rotation: Correct (CW) Seal Leakage: Nil / None	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY: ENG. JITHU THOMAS	INSPECTED BY: ASWATH KUMAR HOSDURG	APPROVED BY: ABU GEROG
Signature _____ Date: 13/05/2026	Signature _____ Date: 13/05/2026	Signature _____ Date: 13/05/2026