

HYDROTEK ENGINEERING CO.

TECHNICAL SERVICES DIVISION • WORKSHOP OPERATIONS

STATUS OF THE REPAIR WORKS PUMPS AND MOTORS FROM MISHREF PUMP ROOM

Official Schedule Ref: HEC-MPR-2026-REV5

Report as on: 22/09/2026

Printed On: 22 Sep 2026 04:51

| Total Units: 60 |        | Overhaul Completed: 60                     |      | Delivered to Mishref: 60 |                                      | Certificates Issued: 60                                         |                                                                                                                                                                                            | Status: ACTIVE OVERHAUL |            |              |
|-----------------|--------|--------------------------------------------|------|--------------------------|--------------------------------------|-----------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------|--------------|
| SR.             | TAG NO | EQUIPMENT NAME                             | LOC. | QTY                      | POWER RATING                         | PRESENT STATUS / CONDITION                                      | SCOPE OF OVERHAUL WORK                                                                                                                                                                     | REMARKS                 | COMPLETION | TEST CERT    |
| 1               | OCF 01 | Odur control extract fan motor             | ML-1 | 1                        | 160KW, 3PH, 415V                     | motor and fan Submerged in water, Two number of pully is broken | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.                                                | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0001 |
| 1               | OCF 02 | Odur control extract fan motor             | ML-1 | 1                        | 160KW, 3PH, 415V                     | motor and fan Submerged in water, Two number of pully is broken | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.                                                | COMPLETED AND DELIVERED | -          | TR-2026-0002 |
| 1               | OCF 03 | Odur control extract fan motor             | ML-1 | 1                        | 160KW, 3PH, 415V                     | motor and fan Submerged in water, Two number of pully is broken | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.                                                | COMPLETED AND DELIVERED | -          | TR-2026-0003 |
| 1               | OCF 04 | Odur control extract fan motor             | ML-1 | 1                        | 160KW, 3PH, 415V                     | motor and fan Submerged in water, Two number of pully is broken | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.                                                | COMPLETED AND DELIVERED | -          | TR-2026-0004 |
| 2               | RCP 01 | Odur control recirculation pump with motor | ML-1 | 1                        | 44.7KW, 3PH, 415V                    | Motor and pump submerged in water                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing. | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0005 |
| 2               | RCP 02 | Odur control recirculation pump with motor | ML-1 | 1                        | 44.7KW, 3PH, 415V                    | Motor and pump submerged in water                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0006 |
| 2               | RCP 03 | Odur control recirculation pump with motor | ML-1 | 1                        | 44.7KW, 3PH, 415V                    | Motor and pump submerged in water                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0007 |
| 2               | RCP 04 | Odur control recirculation pump with motor | ML-1 | 1                        | 44.7KW, 3PH, 415V                    | Motor and pump submerged in water                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0008 |
| 3               | SF-03  | Supply fan                                 | ML-1 | 1                        | 2 Speed motor 7.5KW/5.5KW, 3PH, 415V | Motor and fan submerged in water                                | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                       | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0009 |
| 3               | SF-04  | Supply fan                                 | ML-1 | 1                        | 2 Speed motor 7.5KW/5.5KW, 3PH, 415V | Motor and fan submerged in water                                | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                       | COMPLETED AND DELIVERED | -          | TR-2026-0010 |
| 4               | SF-07  | Supply fan                                 | LL   | 1                        | 2 Speed motor 7.5KW/5.5KW, 3PH, 415V | Motor and fan submerged in water                                | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                       | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0011 |
| 4               | SF-08  | Supply fan                                 | LL   | 1                        | 2 Speed motor 7.5KW/5.5KW, 3PH, 415V | Motor and fan submerged in water                                | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                       | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0012 |

| SR. | TAG NO  | EQUIPMENT NAME                               | LOC. | QTY | POWER RATING      | PRESENT STATUS / CONDITION                     | SCOPE OF OVERHAUL WORK                                                                                              | REMARKS                 | COMPLETION | TEST CERT    |
|-----|---------|----------------------------------------------|------|-----|-------------------|------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------|------------|--------------|
| 5   | CT 03   | Chemical Mixer                               | ML-1 | 1   | 0.75KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 25/04/2026 | TR-2026-0013 |
| 5   | CT 04   | Chemical Mixer                               | ML-1 | 1   | 0.75KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 25/04/2026 | TR-2026-0014 |
| 6   | CT-05   | Chemical dosing pump with motor (H2SO4 tank) | ML-1 | 1   | 0.30KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 25/04/2026 | TR-2026-0015 |
| 7   | DPS 01  | Chemical dosing pump with motor (Scrubber)   | ML-1 | 1   | 0.25KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 25/04/2026 | TR-2026-0016 |
| 7   | DPS 02  | Chemical dosing pump with motor (Scrubber)   | ML-1 | 1   | 0.25KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0017 |
| 7   | DPS 03  | Chemical dosing pump with motor (Scrubber)   | ML-1 | 1   | 0.25KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0018 |
| 7   | DPS 04  | Chemical dosing pump with motor (Scrubber)   | ML-1 | 1   | 0.25KW, 3PH, 415V | Motor and pump submerged in water              | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0019 |
| 8   | SCR-1   | Emergency pump trench (Top motor)            | LL   | 1   | 1.5KW, 3PH, 415V  | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0020 |
| 9   | SCR-11  | Bar Screen -1 (Top motor)                    | LL   | 1   | 0.55KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0021 |
| 10  | SCRV-11 | Bar Screen -1 (Bottom Motor)                 | LL   | 1   | 2.98, 3PH, 415V   | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 28/04/2026 | TR-2026-0022 |
| 11  | SCR-12  | Bar Screen -2 (Top motor)                    | LL   | 1   | 0.55KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 28/04/2026 | TR-2026-0023 |
| 12  | SCRV-12 | Bar Screen -2 (Bottom motor)                 | LL   | 1   | 14.9KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 03/05/2026 | TR-2026-0024 |
| 13  | SCR-21  | Bar Screen -3 (Top motor)                    | LL   | 1   | 0.55KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 02/05/2026 | TR-2026-0025 |
| 14  | SCRV-21 | Bar Screen -3 (Bottom motor)                 | LL   | 1   | 14.9KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0026 |
| 15  | SCR-22  | Bar Screen -4 (Top motor)                    | LL   | 1   | 0.55KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 28/04/2026 | TR-2026-0027 |
| 16  | SCRV-22 | Bar Screen -4 (Bottom motor)                 | LL   | 1   | 15HP, 3PH, 415V   | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0028 |
| 17  | GT-11   | Grit Chamber - 1                             | LL   | 1   | 0.75KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing. | COMPLETED AND DELIVERED | 18/04/2026 | TR-2026-0029 |
| 18  | GP-11   | Grit Chamber - 1 pump room (Motor + Pump)    | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water. Pump impeller broken | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings.                           | COMPLETED AND DELIVERED | 03/05/2026 | TR-2026-0030 |

| SR. | TAG NO        | EQUIPMENT NAME                            | LOC. | QTY | POWER RATING      | PRESENT STATUS / CONDITION                     | SCOPE OF OVERHAUL WORK                                                                                                                                  | REMARKS                 | COMPLETION | TEST CERT    |
|-----|---------------|-------------------------------------------|------|-----|-------------------|------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------|--------------|
| 19  | GP-12         | Grit Chamber - 1 pump room (Motor + Pump) | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water. Pump impeller broken | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 03/05/2026 | TR-2026-0031 |
| 20  | GT-12         | Grit Chamber - 2                          | LL   | 1   | 0.75KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0032 |
| 21  | GP-13         | Grit Chamber - 2 pump room (Motor + Pump) | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water. Pump impeller broken | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, replacement of impeller of the pump Reassembling and testing. | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0033 |
| 22  | GP-14         | Grit Chamber - 2 pump room (Motor + Pump) | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water. Pump impeller broken | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0034 |
| 23  | GT-21         | Grit Chamber - 3                          | LL   | 1   | 0.75KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0035 |
| 24  | GP-21         | Grit Chamber - 3 pump room (Motor + Pump) | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0036 |
| 25  | GP-22         | Grit Chamber - 3 pump room (Motor + Pump) | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water. Pump impeller broken | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0037 |
| 26  | GT-22         | Grit Chamber - 4                          | LL   | 1   | 0.75KW, 3PH, 415V | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0038 |
| 27  | GP-23         | Grit Chamber - 4 pump room (Motor + Pump) | LL   | 1   | 25KW, 3PH, 415V   | Motor submerged in water. Pump impeller broken | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0039 |
| 28  | GP-24         | Grit Chamber - 4 pump room (Motor + Pump) | LL   | 1   | 30KW, 3PH, 415V   | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 07/05/2026 | TR-2026-0040 |
| 29  | OCUAF-01, APF | Air purification fan                      | ML1  | 1   | 1.5KW, 3PH, 415V  | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 23/04/2026 | TR-2026-0041 |
| 30  | SCRH 11-12    | Conveyor Main stream 11-12                | ML1  | 1   | 2HP, 3PH, 415V    | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 23/04/2026 | TR-2026-0042 |
| 31  | SCRH 21-22    | Conveyor Main stream 21-22                | ML1  | 1   | 2HP, 3PH, 415V    | Motor submerged in water                       | Complete dismantling, Cleaning, Drying of stator winding, Replacemnt of DE, NDE bearings, Reassembling and testing.                                     | COMPLETED AND DELIVERED | 23/04/2026 | TR-2026-0043 |
| 32  | SP 02         | Sump pump Flygt 3057.181                  | LL   | 1   | 1.7KW, 3PH, 415V  | Motor submerged in water Winding is faulty     | Complete dismantling, Cleaning, rewinding of stator, Replacemnt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.          | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0044 |
| 32  | SP 03         | Sump pump Flygt 3057.181                  | LL   | 1   | 1.7KW, 3PH, 415V  | Motor submerged in water Winding is faulty     | Complete dismantling, Cleaning, rewinding of stator, Replacemnt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.          | COMPLETED AND DELIVERED | -          | TR-2026-0045 |
| 32  | SP 4          | Sump pump Flygt 3057.181                  | LL   | 1   | 1.7KW, 3PH, 415V  | Motor submerged in water Winding is faulty     | Complete dismantling, Cleaning, rewinding of stator, Replacemnt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.          | COMPLETED AND DELIVERED | -          | TR-2026-0046 |
| 32  | SP 05         | Sump pump Flygt 3057.181                  | LL   | 1   | 1.7KW, 3PH, 415V  | Motor submerged in water Winding is faulty     | Complete dismantling, Cleaning, rewinding of stator, Replacemnt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.          | COMPLETED AND DELIVERED | -          | TR-2026-0047 |

| SR. | TAG NO     | EQUIPMENT NAME                  | LOC. | QTY | POWER RATING      | PRESENT STATUS / CONDITION                                                             | SCOPE OF OVERHAUL WORK                                                                                                                                                                    | REMARKS                 | COMPLETION | TEST CERT    |
|-----|------------|---------------------------------|------|-----|-------------------|----------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------|--------------|
| 33  | SF 03      | Smoke Exhaust Fan               | LL   | 1   | 15KW, 3PH, 415V   | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0048 |
| 33  | SF 04      | Smoke Exhaust Fan               | LL   | 1   | 15KW, 3PH, 415V   | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0049 |
| 34  | SF 07      | Smoke Exhaust Fan               | LL   | 1   | 11KW, 3PH, 415V   | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0050 |
| 34  | SF 08      | Smoke Exhaust Fan               | LL   | 1   | 11KW, 3PH, 415V   | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | 17/05/2026 | TR-2026-0051 |
| 35  | No tag     | Smoke Exhaust Fan               | -    | 1   | 1.1KW, 3PH, 415V  | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | 23/04/2026 | TR-2026-0052 |
| 36  | No tag     | Smoke Exhaust Fan               | -    | 1   | 5.5KW, 3PH, 415V  | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | 23/04/2026 | TR-2026-0053 |
| 37  | NA         | Fountain pump 2                 | NA   | 1   | 2.6KW, 1PH, 230V  | motor and pump submerged in water.                                                     | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and pump, Replacement of mechanical seal, Reassembling and testing.              | COMPLETED AND DELIVERED | -          | TR-2026-0054 |
| 38  | NA         | Horizontal pump                 | NA   | 1   | 4.7KW, 3PH, 415V  | Motor and pump submerged in water                                                      | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seal for the pumps, Reassembling and testing. | COMPLETED AND DELIVERED | -          | TR-2026-0055 |
| 39  | NA         | Sump pump 4 Flygt 3057.181      | NA   | 1   | 4.7KW, 3PH, 415V  | Motor submerged in water (among this one pump already repaired and delivered to site). | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.                                       | COMPLETED AND DELIVERED | -          | TR-2026-0056 |
| 40  | NA         | Sump pump                       | NA   | 1   | 23.7KW, 3PH, 415V | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.                                       | COMPLETED AND DELIVERED | -          | TR-2026-0057 |
| 41  | GP # EXT A | Grit pump External (Motor only) | NA   | 1   | 30KW, 3PH, 415V   | Motor and pump submerged in water                                                      | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | -          | TR-2026-0058 |
| 42  | NA         | Motor                           | NA   | 1   | 7.5KW, 3PH, 415V  | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | -          | TR-2026-0059 |
| 43  | NA         | Ventilation fan                 | NA   | 1   | 0.7KW, 3PH, 415V  | Motor submerged in water                                                               | Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.                                                                      | COMPLETED AND DELIVERED | -          | TR-2026-0060 |

|                                                                                                                         |                                                                                                                 |                                                                                                                                   |
|-------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|
| <div>WORKSHOP OVERHAUL LEAD</div> <div>-----</div> <div>Eng. R. Al-Mansoor</div> <div>Hydrotek Technical Services</div> | <div>QA / QC MANAGER</div> <div>-----</div> <div>K. Sundaram (Lead QC)</div> <div>Quality Assurance Dept.</div> | <div>CLIENT SITE ENGINEER</div> <div>-----</div> <div>Eng. Tariq Al-Sabah</div> <div>Mishref Pumping Station Representative</div> |
|-------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|