

EQUIPMENT OVERHAUL & TEST REPORT

Job No: TR-2026-0039

Date: 26/05/2026

Overall Result: PASS

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	GP-23	Location	LL
Equipment Name	Grit Chamber - 4 pump room (Motor + Pump)		
Motor Specs	25 kW 415 V 40.9 A		
Pump Specs	Model: Flygt Submersible / KSB		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	REPLACED AND TESTED OK	PASS
Winding Resistance (Ohms)	U-V: 0.848 Ω V-W: 0.832 Ω W-U: 0.840 Ω	PASS
Insulation Resistance (500V DC) - Phase to Ground	474.29 M Ω (Min standard: > 5 M Ω)	PASS
Insulation Resistance (500V DC) - Phase to Phase	472.08 M Ω (Min standard: > 5 M Ω)	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings - Drive End (DE)	Part No: 6312 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Bearings - Non-Drive End (NDE)	Part No: 6310 2Z/C3 • Brand: SKF (Explorer Series) (Replaced New)	PASS
Mechanical Seal & Leak Test	Burgmann MG1 / 45mm SiC/SiC/Viton • Static Leak Test: Pass	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: 14.30 A L2: 14.59 A L3: 14.01 A	PASS
Bearing Temperature (°C)	DE: 51.5 °C NDE: 48.2 °C (Normal)	PASS
Vibration (mm/s RMS)	DE: 1.40 mm/s NDE: 1.47 mm/s (Good)	PASS
Rotation & Seal Check	Rotation: Correct (CW) Seal Leakage: Nil / None	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY: ENG. JITHU THOMAS	INSPECTED BY: ASWATH KUMAR HOSDURG	APPROVED BY: ABU GEROG
Signature _____ Date: 26/05/2026	Signature _____ Date: 26/05/2026	Signature _____ Date: 26/05/2026