HYDROTEK ENGINEERING CO.

TECHNICAL SERVICES DIVISION • WORKSHOP OPERATIONS

STATUS OF THE REPAIR WORKS PUMPS AND MOTORS FROM MISHREF PUMP ROOM

Official Schedule Ref: HEC-MPR-2026-REV5
Report as on: 23/11/2026
Printed On: 23 Nov 2026 00:59

Total Units: **66** | Overhaul Completed: **66** | Delivered to Mishref: **66** | Certificates Issued: **66** | Status: **ACTIVE OVERHAUL**

SR.	TAG NO	EQUIPMENT NAME	LOC.	QTY	POWER RATING	PRESENT STATUS / CONDITION	SCOPE OF OVERHAUL WORK	REMARKS	COMPLETION	TEST CERT
1	OCF 01	**Odur control extract fan motor**	ML-1	1	160KW, 3PH, 415V	motor and fan Submerged in water, Two number of pully is broken	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0567
2	OCF 02	**Odur control extract fan motor**	ML-1	1	160KW, 3PH, 415V	motor and fan Submerged in water, Two number of pully is broken	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0568
3	OCF 03	**Odur control extract fan motor**	ML-1	1	160KW, 3PH, 415V	motor and fan Submerged in water, Two number of pully is broken	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0569
4	OCF 04	**Odur control extract fan motor**	ML-1	1	160KW, 3PH, 415V	motor and fan Submerged in water, Two number of pully is broken	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and Fan, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0570
5	RCP 01	**Odur control recirculation pump with motor**	ML-1	1	44.7KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0571
6	RCP 02	**Odur control recirculation pump with motor**	ML-1	1	44.7KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0572
7	RCP 03	**Odur control recirculation pump with motor**	ML-1	1	44.7KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0573
8	RCP 04	**Odur control recirculation pump with motor**	ML-1	1	44.7KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seals for the pumps, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0574
9	SF-03	**Supply fan**	ML-1	1	2 Speed motor 7.5KW/5.5KW, 3PH, 415V	Motor and fan submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0575
10	SF-04	**Supply fan**	ML-1	1	2 Speed motor 7.5KW/5.5KW, 3PH, 415V	Motor and fan submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0576
11	SF-07	**Supply fan**	LL	1	2 Speed motor 7.5KW/5.5KW, 3PH, 415V	Motor and fan submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0577
12	SF-08	**Supply fan**	LL	1	2 Speed motor 7.5KW/5.5KW, 3PH, 415V	Motor and fan submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0578

SR.	TAG NO	EQUIPMENT NAME	LOC.	QTY	POWER RATING	PRESENT STATUS / CONDITION	SCOPE OF OVERHAUL WORK	REMARKS	COMPLETION	TEST CERT
13	CT 03	Chemical Mixer	ML-1	1	0.75KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	25/04/2026	HY-TSD-TR-2026-0579
14	CT 04	Chemical Mixer	ML-1	1	0.75KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	25/04/2026	HY-TSD-TR-2026-0580
15	CT-05	Chemical dosing pump with motor (H2SO4 tank)	ML-1	1	0.30KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	25/04/2026	HY-TSD-TR-2026-0581
16	DPS 01	Chemical dosing pump with motor (Scrubber)	ML-1	1	0.25KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	25/04/2026	HY-TSD-TR-2026-0582
17	DPS 02	Chemical dosing pump with motor (Scrubber)	ML-1	1	0.25KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0583
18	DPS 03	Chemical dosing pump with motor (Scrubber)	ML-1	1	0.25KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0584
19	DPS 04	Chemical dosing pump with motor (Scrubber)	ML-1	1	0.25KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0585
20	SCR-1	Emergency pump trench (Top motor)	LL	1	1.5KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0586
21	SCR-11	Bar Screen -1 (Top motor)	LL	1	0.55KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0587
22	SCRV-11	Bar Screen -1 (Bottom Motor)	LL	1	2.98, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	28/04/2026	HY-TSD-TR-2026-0588
23	SCR-12	Bar Screen -2 (Top motor)	LL	1	0.55KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	28/04/2026	HY-TSD-TR-2026-0589
24	SCRV-12	Bar Screen -2 (Bottom motor)	LL	1	14.9KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	03/05/2026	HY-TSD-TR-2026-0590
25	SCR-21	Bar Screen -3 (Top motor)	LL	1	0.55KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	02/05/2026	HY-TSD-TR-2026-0591
26	SCRV-21	Bar Screen -3 (Bottom motor)	LL	1	14.9KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0592
27	SCR-22	Bar Screen -4 (Top motor)	LL	1	0.55KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	28/04/2026	HY-TSD-TR-2026-0593
28	SCRV-22	Bar Screen -4 (Bottom motor)	LL	1	15HP, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0594
29	GT-11	Grit Chamber - 1	LL	1	0.75KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	18/04/2026	HY-TSD-TR-2026-0595
30	GP-11	Grit Chamber - 1 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water. Pump impeller broken	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings.	COMPLETED AND DELIVERED	03/05/2026	HY-TSD-TR-2026-0596

SR.	TAG NO	EQUIPMENT NAME	LOC.	QTY	POWER RATING	PRESENT STATUS / CONDITION	SCOPE OF OVERHAUL WORK	REMARKS	COMPLETION	TEST CERT
31	GP-12	Grit Chamber - 1 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water. Pump impeller broken	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	03/05/2026	HY-TSD-TR-2026-0597
32	GT-12	Grit Chamber - 2	LL	1	0.75KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0598
33	GP-13	Grit Chamber - 2 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water. Pump impeller broken	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, replacement of impeller of the pump Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0599
34	GP-14	Grit Chamber - 2 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water. Pump impeller broken	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0600
35	GT-21	Grit Chamber - 3	LL	1	0.75KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0601
36	GP-21	Grit Chamber - 3 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0602
37	GP-22	Grit Chamber - 3 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water. Pump impeller broken	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0603
38	GT-22	Grit Chamber - 4	LL	1	0.75KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0604
39	GP-23	Grit Chamber - 4 pump room (Motor + Pump)	LL	1	25KW, 3PH, 415V	Motor submerged in water. Pump impeller broken	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0605
40	GP-24	Grit Chamber - 4 pump room (Motor + Pump)	LL	1	30KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	07/05/2026	HY-TSD-TR-2026-0606
41	OCUAF-01, APF	Air purification fan	ML1	1	1.5KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	23/04/2026	HY-TSD-TR-2026-0607
42	SCRH 11-12	Conveyor Main stream 11-12	ML1	1	2HP, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	23/04/2026	HY-TSD-TR-2026-0608
43	SCRH 21-22	Conveyor Main stream 21-22	ML1	1	2HP, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	23/04/2026	HY-TSD-TR-2026-0609
44	SP 02	Sump pump Flygt 3057.181	LL	1	1.7KW, 3PH, 415V	Motor submerged in water Winding is faulty	Complete dismantling, Cleaning, rewinding of stator, Replacenemt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.	COMPLETED AND DELIVERED	17/05/2026	HY-TSD-TR-2026-0610
45	SP 03	Sump pump Flygt 3057.181	LL	1	1.7KW, 3PH, 415V	Motor submerged in water Winding is faulty	Complete dismantling, Cleaning, rewinding of stator, Replacenemt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0611
46	SP 4	Sump pump Flygt 3057.181	LL	1	1.7KW, 3PH, 415V	Motor submerged in water Winding is faulty	Complete dismantling, Cleaning, rewinding of stator, Replacenemt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0612
47	SP 05	Sump pump Flygt 3057.181	LL	1	1.7KW, 3PH, 415V	Motor submerged in water Winding is faulty	Complete dismantling, Cleaning, rewinding of stator, Replacenemt of DE, NDE bearings, replacemnt of mechanical seals, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0613

SR.	TAG NO	EQUIPMENT NAME	LOC.	QTY	POWER RATING	PRESENT STATUS / CONDITION	SCOPE OF OVERHAUL WORK	REMARKS	COMPLETION	TEST CERT
48	SF 03	**Smoke Exhaust Fan**	LL	**1**	15KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	**COMPLETED AND DELIVERED**	17/05/2026	HY-TSD-TR-2026-0614
49	SF 04	**Smoke Exhaust Fan**	LL	**1**	15KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	**COMPLETED AND DELIVERED**	17/05/2026	HY-TSD-TR-2026-0615
50	SF 07	**Smoke Exhaust Fan**	LL	**1**	11KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	**COMPLETED AND DELIVERED**	17/05/2026	HY-TSD-TR-2026-0616
51	SF 08	**Smoke Exhaust Fan**	LL	**1**	11KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	**COMPLETED AND DELIVERED**	17/05/2026	HY-TSD-TR-2026-0617
52	No tag	**Smoke Exhaust Fan**	-	**1**	1.1KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	**COMPLETED AND DELIVERED**	23/04/2026	HY-TSD-TR-2026-0618
53	No tag	**Smoke Exhaust Fan**	-	**1**	5.5KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacenemt of DE, NDE bearings, Reassembling and testing.	**COMPLETED AND DELIVERED**	23/04/2026	HY-TSD-TR-2026-0619
54	NA	**Fountain pump 1**	NA	**1**	2.6KW, 1PH, 230V	motor and pump submerged in water.	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and pump, Replacement of mechanical seal, Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0620
55	NA	**Fountain pump 2**	NA	**1**	2.6KW, 1PH, 230V	motor and pump submerged in water.	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings for both motor and pump, Replacement of mechanical seal, Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0621
56	NA	**Horizontal pump**	NA	**1**	4.7KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings of both motor and pump, replacement of mechanical seal for the pumps, Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0622
57	NA	**Sump pump 1 Flygt 3057.181**	NA	**1**	4.7KW, 3PH, 415V	Motor submerged in water (among this one pump already repaired and delivered to site).	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0623
58	NA	**Sump pump 2 Flygt 3057.181**	NA	**1**	4.7KW, 3PH, 415V	Motor submerged in water (among this one pump already repaired and delivered to site).	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0624
59	NA	**Sump pump 3 Flygt 3057.181**	NA	**1**	4.7KW, 3PH, 415V	Motor submerged in water (among this one pump already repaired and delivered to site).	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0625
60	NA	**Sump pump 4 Flygt 3057.181**	NA	**1**	4.7KW, 3PH, 415V	Motor submerged in water (among this one pump already repaired and delivered to site).	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0626
61	NA	**Sump pump**	NA	**1**	23.7KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0627
62	NA	**Sump pump**	NA	**1**	23.7KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, replacement of mechanical seal Reassembling and testing.	**COMPLETED AND DELIVERED**	-	HY-TSD-TR-2026-0628

SR.	TAG NO	EQUIPMENT NAME	LOC.	QTY	POWER RATING	PRESENT STATUS / CONDITION	SCOPE OF OVERHAUL WORK	REMARKS	COMPLETION	TEST CERT
63	GP # EXT A	**Grit pump External (Motor only)**	NA	1	30KW, 3PH, 415V	Motor and pump submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0629
64	NA	**Motor**	NA	1	7.5KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0630
65	NA	**Ventilation fan**	NA	1	0.7KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0631
66	NA	**Ventilation fan**	NA	1	0.7KW, 3PH, 415V	Motor submerged in water	Complete dismantling, Cleaning, Drying of stator winding, Replacement of DE, NDE bearings, Reassembling and testing.	COMPLETED AND DELIVERED	-	HY-TSD-TR-2026-0632

WORKSHOP OVERHAUL LEAD

Eng. R. Al-Mansoor
Hydrotek Technical Services

QA / QC MANAGER

K. Sundaram (Lead QC)
Quality Assurance Dept.

CLIENT SITE ENGINEER

Eng. Tariq Al-Sabah
Mishref Pumping Station Representative

CONFIDENTIAL • FOR PROJECT USE ONLY