Hydrotek Engineering Co.

Technical Services Division

EQUIPMENT OVERHAUL & TEST REPORT

Job No: **HY-TSD-TR-2026-0567**	Date: **21/05/2026**	Overall Result: **PASS**

1. EQUIPMENT DETAILS

Project Details	Mushrif pumping station rehabilitation work		
Tag / Equipment ID	**OCF 01**	**Location**	ML-1
Equipment Name	Odur control extract fan motor		
Motor Specs	**160 kW** | **415 V** | **261.9 A**		

2. ELECTRICAL & INSULATION CHECKS

Test Parameter	Measured Value	Result
Motor Rewinding & Stator Check	**Rewinded & Tested OK**	PASS
Winding Resistance (Ohms)	U1–U2: **0.121 Ω** | V1–V2: **0.119 Ω** | W1–W2: **0.120 Ω**	PASS
Insulation Resistance (500V DC) – **Phase to Ground**	U–G: **436.38 MΩ** | V–G: **442.15 MΩ** | W–G: **421.90 MΩ**	PASS
Insulation Resistance (500V DC) – **Phase to Phase**	U–V: **483.03 MΩ** | V–W: **487.00 MΩ** | W–U: **471.37 MΩ**	PASS

3. MECHANICAL SEAL & BEARING REPLACEMENT

Component Checked	Replacement Details / Part No.	Result
Bearings – Drive End (DE)	Part No: **6316 C3** • Brand: **SKF (Explorer Series)** (Replaced New)	PASS
Bearings – Non-Drive End (NDE)	Part No: **6314 C3** • Brand: **SKF (Explorer Series)** (Replaced New)	PASS
Mechanical Seal & Leak Test	N/A (Fan Motor Drive) • Static Leak Test: N/A	PASS

4. OPERATIONAL RUN TEST

Test Parameter	Measured Value	Result
Running Current (A)	L1: **91.30 A** | L2: **93.13 A** | L3: **89.47 A**	PASS
Bearing Temperature (°C)	DE: **44.5 °C** | NDE: **48.2 °C** (Normal)	PASS
Vibration (mm/s RMS)	DE: **1.80 mm/s** | NDE: **1.80 mm/s** (Good)	PASS
Rotation & Seal Check	Rotation: **Correct (CW)** | Seal Leakage: **Nil / None**	PASS

5. SIGN-OFF & APPROVALS

PREPARED BY:	INSPECTED BY:	APPROVED BY:
ENG. JITHU THOMAS	**ASWATH KUMAR HOSDURG**	**ABU GEROGE**
Signature — Date: 21/05/2026	Signature — Date: 21/05/2026	Signature — Date: 21/05/2026